



ORPORATION

P.O. Box 333 • Ferrysburg, MI 49409 • Phone 616.846.8442 • Fax 616.846.6761

May 19, 2010

MDOT
2660 Leonard Street NE
Grand Rapids, MI 49054

Attn: Mr. Darrell Heuker

Subject: MDOT Project 78623a Lowell, MI
Follow Up List No. 7

Mr. Heuker:
Transmitted for information is a copy of Follow Up List number ⁷~~7~~. Each time a progress meeting is held we will provide an updated follow up list.

Request for Information:

	Date Submitted	Status
none		

Submittals:

	Date Submitted	Date for Response	Status
None			

Changes, extras

CP#	Description	Date Submitted	Amount/Time	Status
3	waterline delay and thrust block	4/9/10	tbd	submit price & time
4	OT premium for 4/23,24	4/22/10	tbd	submit price
5	storm drain re-route	5/3/10	tbd	submit price
6	core thru conc for wl	5/3/10	tbd	submit price
7	added sign type III	5/11/10	\$239	pending
8	OT premium for 5/15/10	5/14/10	tbd	submit price

9 Pneumatic Restoration
Misc. Price Reduction -

Added electrical work, AT&T added duct line, geo textile retaining wall.

Sincerely,
Dave Frogner
Dave Frogner
Anlaan Corporation

5/19/10

Task #	Task Name	Duration	Schedule Start	Schedule Finish	May 2010															
					May 17			May 24												
					M	T	W	T	F	M	T	W	T	F	T	W	T	F		
440	cure decks	6d	05/12/10	05/19/10																
450	form/pour sidewalks	1d	05/20/10	05/20/10																
460	form and pour railings <i>Start Fri / Mon</i>	6d	05/21/10	05/28/10																
480	install waterline	4d	05/17/10	05/20/10																
490	expose build ftg/install sanitary sewer	3d	05/21/10	05/25/10																
494	install tight poles/handholes/conduits	4d	05/24/10	05/27/10																
500	earth excavation for road	2d	05/28/10	06/01/10																
504	install geotextile retaining wall stage 1	2d	06/02/10	06/03/10																
510	install edge drains	1d	06/02/10	06/02/10																
520	place subbase	1d	06/04/10	06/04/10																
530	place open grades dr cse 6'	1d	06/07/10	06/07/10																
540	form/pour curbs and gutters	2d	06/08/10	06/09/10																
550	install decorative metal railings	2d	06/10/10	06/11/10																
560	form/pour decorative walks and road sec	5d	06/10/10	06/16/10																
570	cure walks/road then bit paving	3d	06/17/10	06/21/10																
580	traffic striping	1d	06/22/10	06/22/10																
590	allow 2 weeks for LL&P/AT&T/Comcast	10d	06/22/10	07/06/10																
600	Begin Stage 2	1d	07/07/10	07/07/10																
610	start and finish water draw down	4d	07/12/10	07/15/10																
620	deactivate Lowell L&P circuits S side	1d	07/08/10	07/08/10																
630	remove light poles	1d	07/09/10	07/09/10																
660	pavement markings/signs for shift	1d	07/08/10	07/08/10																
710	shift traffic to N. adjust conc barrier	1d	07/09/10	07/09/10																

Original Finish early next week

Complete
 Remaining
 Complete Milestone
 Remaining Milestone
 Remaining
 Remaining Milestone

Remaining
 Remaining Milestone

Free Float
 Total Float (+)
 Total Float (-)

Delay
 Non-Resource

Baseline 1