



P.O. Box 333 • Ferrysburg, MI 49409 • Phone 616.846.8442 • Fax 616.846.6761

June 9, 2010

MDOT  
2660 Leonard Street NE  
Grand Rapids, MI 49054

Attn: Mr. Darrell Heuker

Subject: MDOT Project 78623a Lowell, MI  
Follow Up List No. 8

Mr. Heuker:

Transmitted for information is a copy of Follow Up List number 7. Each time a progress meeting is held we will provide an updated follow up list.

Request for Information:

	Date Submitted	Status
none		

Submittals:

	Date Submitted	Date for Response	Status
None			

Changes, extras

CP#	Description	Date Submitted	Amount/Time	Status
3	waterline delay and thrust block	4/9/10	tbd	submit price & time
4	OT premium for 4/23,24	4/22/10	tbd	submit price
5	storm drain re-route	5/3/10	tbd	submit price
6	core thru conc for wl	5/3/10	tbd	submit price
7	added sign type III	5/11/10	\$239	pending <i>Approved</i>
8	OT premium for 5/15/10	5/14/10	tbd	submit price
9	Concrete coating deduction	5/21/10	-1,310	pending


Misc.

2 week shutdown for utility companies.

Sincerely,

*Dave Frogner*  
Dave Frogner  
Anlaan Corporation

6/9/10



**Default**  
 Complete  
 Remaining  
 Remaining Milestone

**Critical**  
 Complete Milestone  
 Remaining Milestone

**Parent**  
 Remaining Milestone  
 Remaining Milestone

**Legend:**  
 Free Float  
 Total Float (+)  
 Total Float (-)  
 Delay  
 Non-Resource  
 Baseline 1